AEE/SSD/SRL/143/16-17 dt. 30/12/16

Original/Duplicate/Triplicate

No: 2nd & FINAL BILL

CONTRACT CERTIFICATE

(For Other Works)

Date: .....

Division: DD

Bill Received No. 565 Dated 31.12.2016 Sub-Division

Cash Book Voucher No. ..... Dated .....

Scheduled Doctet No. .....

Head of Account P1802 watersupply

Name of work (as per sanctioned estimate) DRILLING OF 7 NO'S BOREWELL & FIXING OF PUMP MOTOR AND NECESSARY ACCESSARIES AT RAVINDRANAGAR, KALYANAGARA, MALLASANDRA COLONY, BHEL MINI COLONY, PRASHANTHNAGAR, DIFFERENT LOCATIONS IN WARD NO. 13 IN SHETTYHALLI SUB DIVISION

Name of Contractor and Full Address TECHNICAL MANAGER (WEST) KRIDL

Reference to Agreement No. EE/DD/WO/313/13-14 Date: 04.03.2014

Certified that the measurements were taken by me on 16-9-16 and recorded in pages ..... of measurements Book No. 483/14-15 and that the work is satisfactorily executed.

Technical Manager(TM-2)
KRIDL, Dasarahalli Zone, Bangalore

Officer - In - charge of work

Certified that the measurements were checked by me on 30/12/2016 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub - Division Officer

If Memorandum of Payment

JOB CODE: 013-14-000033

		AMOUNT
1.	Total value of work done or supplies made as per account.	
2.	Deduct amount to be held in reserve being ..... percent Rs.	
3.	- do - Balance	
4.	Deduct Payments :	
	a) Amount of previous payment as in the Office Cash Book Voucher No. ..... Dated ..... S.D. No.	1st and part Bill Amount → 3781691=00 2nd and part Bill Amount → 1498196=00 46=9587=00 3781691=00
	Amount adjusted towards cash advance recovery of	
	b) Payments cost store or other materials supplied.	3rd part Bill Amount → 1498196=00
5.	Balance being unpaid value of work done held in reserve	Total
6.	Deduct cash advance made on the office Cash Book Vehicle No. ..... dated ..... less adjustments	IT → 29964=00 VAT → 59928=00 LWC → 14982=00 FSD → 74910=00 LR → 1200 CBF → 1498=00 → 182482=00
7.	Net amount due to or from contractor	Net → 1315 74 =00
	Unadjusted items	
8.	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied.	

Total amount adjusted ..

DIVISION VR No:
DATE:

Technical Manager(TM-2)
KRIDL, Dasarahalli Zone, Bangalore

Received Rs. ..... (in words)

..... by cash and by adjustment of

Payment as per memorandum.

(In final settlement of all demand)

Witness :

1.

2.

Date

Stamp

Technical Manager(TM-2)
KRIDL, Dasarahalli Zone, Bangalore
Signature of Contractor

(For use in the Office)

Audited and admitted for Rs. 1498196=00 / 1315 74 =00

Checked by Chec...

by adjustment Rs. 182482=00

Executive Engineer

Paid by me by cheque No. ..... Dated .....

Cash Rs. ..... Dated .....

Initials of Officer making payment dated .....

Scanned by CamScanner

	Items of work (grouped under sub-heads the sub works of the estimate)	Unit	Previous Measurement		Present Measurement			Total Up-to-date		Remarks
			Qty	Cost	Qty	Rate Rs. Ps.	Cost	Qty	Cost	
1	Geophesical investigation of site for sinking borewell for supplying drinking water to the habitation either through hand pump, MMS or P & S.S. by vertical electrica sounding by adopting wenner or schlumbergers's method, including reconnaissance survey of geological formation, Geological investigation of existing ground water in vicinity its quality, quantity & acceptability of the wells indicating the location of site, recommended depth of casing pipe required to reach the bot unconsolidated formation including an extra depth of 1.2 mtr in consolidated formation for proper sealing of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site, engaging technica personal and labour required etc (P.NO-47, NO-8.4, PREC 12-13 SR)	Sqm	7.00	13569.00	2.00	1938.46	3877.00	9.00	17446.00	
2	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burden upto 20 m, fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including well testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc., (P.NO-47, NO-8.1, PREC 12-13 SR)									
a	Ahalaveeswamy temple backside									
	0.00 to 50.00 Mtr.	Mtr	50.00	15759.00		315.18		50.00	15759.00	
	50.00 to 100.00 Mtr.	Mtr	50.00	20600.00		412.00		50.00	20600.00	
	100.00 to 150.00 Mtr.	Mtr	50.00	22918.00		458.35		50.00	22918.00	
	150.00 to 200.00 Mtr.	Mtr	50.00	24205.00		484.10		50.00	24205.00	
	200.00 to 250.00 Mtr.	Mtr	50.00	28016.00		560.32		50.00	28016.00	
	250.00 to 300.00 Mtr.	Mtr	50.00	30025.00		600.49		50.00	30025.00	
b	Cambridge school near Ashwathkatte 5th cross road									
	0.00 to 50.00 Mtr.	Mtr	50.00	15759.00		315.18		50.00	15759.00	
	50.00 to 100.00 Mtr.	Mtr	50.00	20600.00		412.00		50.00	20600.00	
	100.00 to 150.00 Mtr.	Mtr	50.00	22918.00		458.35		50.00	22918.00	
	150.00 to 200.00 Mtr.	Mtr	50.00	24205.00		484.10		50.00	24205.00	
	200.00 to 250.00 Mtr.	Mtr	50.00	28016.00		560.32		50.00	28016.00	
	250.00 to 300.00 Mtr.	Mtr	40.00	24020.00		600.49		40.00	24020.00	
c	BHEL mini colony 3rd cross road									
	0.00 to 50.00 Mtr.	Mtr	50.00	15759.00		315.18		50.00	15759.00	
	50.00 to 100.00 Mtr.	Mtr	50.00	20600.00		412.00		50.00	20600.00	
	100.00 to 150.00 Mtr.	Mtr	50.00	22918.00		458.35		50.00	22918.00	
	150.00 to 200.00 Mtr.	Mtr	50.00	24205.00		484.10		50.00	24205.00	
	200.00 to 250.00 Mtr.	Mtr	50.00	28016.00		560.32		50.00	28016.00	
	250.00 to 300.00 Mtr.	Mtr	50.00	30025.00		600.49		50.00	30025.00	
d	Vishala public school road 3rd cross road									
	0.00 to 50.00 Mtr.	Mtr	50.00	15759.00		315.18		50.00	15759.00	
	50.00 to 100.00 Mtr.	Mtr	50.00	20600.00		412.00		50.00	20600.00	
	100.00 to 150.00 Mtr.	Mtr	50.00	22918.00		458.35		50.00	22918.00	
	150.00 to 200.00 Mtr.	Mtr	50.00	24205.00		484.10		50.00	24205.00	
	200.00 to 250.00 Mtr.	Mtr	50.00	28016.00		560.32		50.00	28016.00	
	250.00 to 300.00 Mtr.	Mtr	50.00	30025.00		600.49		50.00	30025.00	
e	Ward office opposite									
	0.00 to 50.00 Mtr.	Mtr	50.00	15759.00		315.18		50.00	15759.00	

Scanned by CamScanner

	150.00 to 200.00 Mtr.									
	200.00 to 250.00 Mtr.									
	250.00 to 300.00 Mtr.									
f	Ucchangi temple	Mtr	50.00	20600.00		412.00		50.00	20600.00	
	0.00 to 50.00 Mtr.	Mtr	50.00	22918.00		458.35		50.00	22918.00	
	50.00 to 100.00 Mtr.	Mtr	50.00	24205.00		484.10		50.00	24205.00	
	100.00 to 150.00 Mtr.	Mtr	50.00	28016.00		560.32		50.00	28016.00	
	150.00 to 200.00 Mtr.	Mtr	40.00	24020.00		600.49		40.00	24020.00	
	200.00 to 250.00 Mtr.									
	250.00 to 300.00 Mtr.	Mtr	50.00	15759.00		315.18		50.00	15759.00	
g	BHEL mini colony, Uccharangaiah house road 2nd cross road	Mtr	50.00	20600.00		412.00		50.00	20600.00	
	0.00 to 50.00 Mtr.	Mtr	50.00	22918.00		458.35		50.00	22918.00	
	50.00 to 100.00 Mtr.	Mtr	50.00	24205.00		484.10		50.00	24205.00	
	100.00 to 150.00 Mtr.	Mtr	50.00	28016.00		560.32		50.00	28016.00	
	150.00 to 200.00 Mtr.	Mtr	50.00	30025.00		600.49		50.00	30025.00	
	200.00 to 250.00 Mtr.		0.00	0.00		0.00		0.00	0.00	
	250.00 to 300.00 Mtr.	Mtr	50.00	15759.00		315.18		50.00	15759.00	
H	Kalyananagar 7th cross	Mtr	50.00	20600.00		412.00		50.00	20600.00	
	0.00 to 50.00 Mtr.	Mtr	50.00	22918.00		458.35		50.00	22918.00	
	50.00 to 100.00 Mtr.	Mtr	50.00	24205.00		484.10		50.00	24205.00	
	100.00 to 150.00 Mtr.	Mtr	50.00	28016.00		560.32		50.00	28016.00	
	150.00 to 200.00 Mtr.	Mtr	20.00	12010.00		600.49		20.00	12010.00	
	200.00 to 250.00 Mtr.									
	250.00 to 300.00 Mtr.	Mtr			50.00	315.18	15759.00	50.00	15759.00	
I	Kalyananagar 14th cross	Mtr			50.00	412.00	20600.00	50.00	20600.00	
	0.00 to 50.00 Mtr.	Mtr			50.00	458.35	22918.00	50.00	22918.00	
	50.00 to 100.00 Mtr.	Mtr			50.00	484.10	24205.00	50.00	24205.00	
	100.00 to 150.00 Mtr.	Mtr			50.00	560.32	28016.00	50.00	28016.00	
	150.00 to 200.00 Mtr.	Mtr			80.00	600.49	48039.00	80.00	48039.00	
	200.00 to 250.00 Mtr.									
	250.00 to 300.00 Mtr.	Mtr			50.00	315.18	15759.00	50.00	15759.00	
3	Supplying of ISI Mark 175 mm nominal bore medium black ERW casing pipe of 5mm thick black electric resistance continous welded midle steel tube material confirming to IS 1387/1993 and manufactured from hot rolled steel skelp/stripes in random length of 4 to 7 mtr both ends threaded confirming to IS 554/1985 one end(including of all taxes) (P.NO-III, I.NO-84, PRED 12-13 SR)	Mtr			50.00	412.00	20600.00	50.00	20600.00	
	Anjaneyaswamy temple backside	Mtr			50.00	458.35	22918.00	50.00	22918.00	
	cambridge school near Ashwathkatte 5th cross road	Mtr			50.00	484.10	24205.00	50.00	24205.00	
	BHEL mini colony 3rd cross road	Mtr			50.00	560.32	28016.00	50.00	28016.00	
	Vishala public school road 3rd cross road	Mtr			80.00	600.49	48039.00	80.00	48039.00	
	Ward office opposite									
	Ucchangi temple	Mtr	55.00	75061.00		1364.75	0.00	55.00	75061.00	
	BHEL mini colony, Uccharangaiah house road 2nd cross road	Mtr	58.00	79156.00		1364.75	0.00	58.00	79156.00	
	Kalyananagar 7th cross	Mtr	55.00	75061.00		1364.75	0.00	55.00	75061.00	
	Kalyananagar 14th cross	Mtr	60.00	81885.00		1364.75	0.00	60.00	81885.00	
4	Providing and fixing 250mm dia PVC pipe and as per specification and directions. (BWSSB SR 13-14, P.No.53 I.no.1 of sl.no.11.)	Mtr	50.00	68238.00		1364.75	0.00	50.00	68238.00	
		Mtr	65.00	88709.00		1364.75	0.00	65.00	88709.00	
		Mtr	55.00	75061.00		1364.75	0.00	55.00	75061.00	
		Mtr			62.00	1364.75	84615.00	62.00	84615.00	
		Mtr			62.00	1364.75	84615.00	62.00	84615.00	
		Each	42.00	47586.00	21.00	1133.00	23793.00	63.00	71379.00	

Scanned by CamScanner

	...M.S. Casing cap (P.NO-III, I.NO-85, PRED 12-13 SR)	Each	7.00	700.00	2.00	100.00	200.00	9.00	900.00
	...Casing pipe collars 'C' Class (P.NO-III, I.NO-86, PRED 12-13 SR)	Each	350.00	52500.00	118.00	150.00	17700.00	468.00	70200.00
	...pply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz 380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 15.000. HP 25 stage (P.NO-XXXXIII, I.NO-33, PWD SR 13-14)	Set	4.00	285061.00	2.00	71265.25	142531.00	6.00	427592.00
8	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings)b50mm dia GI pipe (SR 13-14 PWD, P.No.XVII Sl.no. 509)								
	Anjaneyaswamy temple backside	Rmt	270.00	86670.00		321.00	0.00	270.00	86670.00
	cambridge school near Ashwathkatte 5th cross road	Rmt	270.00	86670.00		321.00	0.00	270.00	86670.00
	BHEL mini colony 3rd cross road	Rmt	270.00	86670.00		321.00	0.00	270.00	86670.00
	Vishala public school road 3rd cross road	Rmt	270.00	86670.00		321.00	0.00	270.00	86670.00
	Kalyananagar 7th cross	Rmt			315.00	321.00	101115.00	315.00	101115.00
	Kalyananagar 14th cross	Rmt			315.00	321.00	101115.00	315.00	101115.00
9	Providing & fixing socket GI (heavy duty collar) (P.NO-III, I.NO-86, PRED 12-13 SR)								
	Anjaneyaswamy temple backside	Nos	43.00	3646.00		84.80		43.00	3646.00
	cambridge school near Ashwathkatte 5th cross road	Nos	39.00	3307.00		84.80		39.00	3307.00
	BHEL mini colony 3rd cross road	Nos	46.00	3901.00		84.80		46.00	3901.00
	Vishala public school road 3rd cross road	Nos	41.00	3477.00		84.80		41.00	3477.00
	Kalyananagar 7th cross	Nos			51.00	84.80	4325.00	51.00	4325.00
	Kalyananagar 14th cross	Nos			50.00	84.80	4240.00	50.00	4240.00
10	Supplying and drawing 3 core PVC Sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS: 8130-1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 volts 4 sqmm of 56 strands 0.3mm dia (P.NO-535, I.NO-30 (c), BWSSB 12-13			0.00			0.00	0.00	0.00
	Anjaneyaswamy temple backside	Mtr	540.00	88714.00		164.29		540.00	88714.00
	cambridge school near Ashwathkatte 5th cross road	Mtr	540.00	88714.00		164.29		540.00	88714.00
	BHEL mini colony 3rd cross road	Mtr	540.00	88714.00		164.29		540.00	88714.00
	Vishala public school road 3rd cross road	Mtr	540.00	88714.00		164.29		540.00	88714.00
	Kalyananagar 7th cross	Mtr			600.00	164.29	98571.00	600.00	98571.00
	Kalyananagar 14th cross	Mtr			600.00	164.29	98571.00	600.00	98571.00
11	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key nbs should be provided inside the door , canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc., completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above 6.50 HP to 15.00 HP with star delta starter (MS)	Nos	4.00	40000.00	2.00	10000.00	20000.00	6.00	60000.00

Scanned by CamScanner

	...cating supplying and mounting MS box of 16 SWG suitable for floor / wall mounting, fully weather proof with ...vision for better hear description, (providing with hinged front cover, equipped with tamper pr... ...rangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primes paint and finally finished with approved colour enamelled metal paint etc,. complete box of 2155 sq cm (P.NO-530, I.NO-39 b, BWSSB SR 13-14)	Sqm	88000.00	29911.00	44000.00	0.34	14956.00	132000.00	44867.00
13	Providing & Fixing of clamps set and borewell cap to the pump (MR)	Nos	4.00	1800.00	2.00	450.00	900.00	6.00	2700.00
14	Supplying & delivery of brand new best make non return valve of size 50mm as per IS: 778/84 with latest amendments with ISI mark (50mm Gate wheel Valve. (PWD SR 13-14, P.NO.XXIV, Sl.no, 673)	Nos	12.00	19200.00	6.00	1600.00	9600.00	18.00	28800.00
15	Supplying and delivery of brand new best make Gate Valve of size 50mm as per IS: 778/84 with latest amendments with ISI mark . 50mm Gate Valve for distnbuter pipeline. 50mm dia (PWD SR 13-14, P.NO.XXIV, Sl.no, 659)	Nos	12.00	13740.00	6.00	1145.00	6870.00	18.00	20610.00
16	Providing and fixing of 50mm GI bend to motor (PWD SR 13-14, P.NO.XXXVIII GI FITTINGS TABLE)	Nos	12.00	2628.00	6.00	219.00	1314.00	18.00	3942.00
17	Providing and fixing of 50mm GI Nipple to motor (PWD SR 13-14, P.NO.XXXVIII GI FITTINGS TABLE)	Nos	12.00	1252.00	6.00	104.30	626.00	18.00	1878.00
18	Providing and fixing of 50mm GI union to the motor ((PWD SR 13-14, P.NO.XXXVIII GI FITTINGS TABLE)	Nos	12.00	2684.00	6.00	223.70	1342.00	18.00	4026.00
19	Labour Charges for end connection (MR)	Nos	1.00	400.00	5.00	400.00	2000.00	6.00	2400.00
20	Labour charges for erection of new /repaired submersible pumpset along with GI pipes (32/50mm) cable (new submersible pumpset if required will be supplied by the department free of cost and released pump set should be handed over to department) including transportation (each length = 6.00m) (P.No - 564, I.No - 3, BWSSB SR 13-14)	Length	208.00	18853.00	80.00	90.64	7251.00	288.00	26104.00
21	Erection of combined panel board meter board with all necessary materials and labour including providing CC 1:3:6 foundation bed etc,. Complete for basement out door type. (MR)	Nos	4.00	1900.00	2.00	475.00	950.00	6.00	2850.00
22	Supplying and fixing miniature circuit breakers/isolators in existing MCB distribution boards using necessary fixing materials and wiring complete as required, 40 to 63 Amps DP (P.NO - 526, I.NO - 13D (a), BWSSB SR 13-14)	Nos	4.00	3626.00	2.00	906.40	1813.00	6.00	5439.00
23	Supplying and laying of L.T.U.G Cable having aluminiumconductor PVC insulated shethed galvanised steel wire/ steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable (confirming to IS 1554) (P.NO - 553, I.NO - 10 (d), BWSSB SR 13-14)	Mtr	140.00	23793.00	100.00	169.95	16995.00	240.00	40788.00
24	Digging of trenches of 0.6mm x 0.50 Mtrs wide refilling the trench to the required ground level and consolidating etc,. Complete sutting road surfaces (P.NO - 554, I.NO - 12 (b), BWSSB SR 13-14)	Mtr	140.00	7931.00	100.00	56.65	5665.00	240.00	13596.00
25	Supplying and fixing Class-A GI Pipe on pole/ wall/drain crossing with necessary clamping arrangements for UG Cable of 1.1 KV class 40mm (P.NO - 555, I.NO - 15 (b), BWSSB SR 13-14)	Mtr	12.00	3535.00	6.00	294.58	1767.00	18.00	5302.00
26	Supplying and fixing wiring earth electrode for grounding conduits, IC cutouts and other equipments on the meter board using 40mm dia 2.90 mm thick GI pipe 2.5 mtr long buried in a pit,/ the pit should be filled with equal proportion of salt and charocal 150 mm alround the pipe to complete depth the connections from the pipe to the conduit etc,. is to be established though GI wire of size as per ISI specification 7.3.3 of ISI 732 using 12mm dia boalts, nuts washers and checknuts etc,. the pipe shall have 16 through holes of 122mm dia (P.NO - 552, I.NO - 7 , BWSSB SR 13-14)	Nos	4.00	6798.00	2.00	1699.50	3399.00	6.00	10197.00
27	Supply and fixing LT cast iron pot heads suitable for 1.1 KV class 16 sqmmUG cable filled with necessary bitumen/ insulating compound complete with terminals, clamps, bolts nuts and washers etc, (P.NO - 555, I.NO - 16 (b) , BWSSB	Nos	4.00	1088.00	2.00	271.92	544.00	6.00	1632.00
28	Supplying shunt capacitor's confirming to IS 2834, 3phase 400/440 volts grade for power factor improvement of roating machinery capacitor in KVAR rating No's. (MR)	Nos	4.00	5400.00	2.00	1350.00	2700.00	6.00	8100.00
29	Providing and fixing Gun Metal Gate wheel valve confirming to IS specification of approved make as per direction including all lead and lift etc,. Complete. 50mm dia (P.NO - 103, I.NO - 13.79.6, PWD SR 13-14)	Nos	12.00	18190.00	6.00	1515.80	9095.00	18.00	27285.00
30	Supplying and fixing of polished wood board made of not less than 15mm thick plank on both sides with planks made out on not more than 2 pieces and fixing the same to wall using tapered inverted wooden plugs screws etc., Size 20 x 20 x 2.5 inches (P.NO - 521, I.NO - 2 (f), BWSSB SR 13-14)	Nos	4.00	1246.00	2.00	311.58	623.00	6.00	1869.00
31	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 5, I.NO - 2.4, PWD SR 13-14)	Cum	140.40	24407.00	313.20	173.84	54447.00	453.60	78854.00

Scanned by CamScanner

	...cing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and ...bour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing ...d approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete (P.NO - 102, I.NO - 13731, PWD SR 13-14)	Mtr	260.00	28662.00	580.00	110.24	63939.00	840.00	92601.00
33	Providing and installation at site of work 20mm GI Pipes including cost of pipes and specials and labour including lowering into treanches, laying true to line, complete As per Direction of Engineer incharge for Public Taps. For Metre /	Cum	48.00	9311.00	162.00	193.98	31425.00	210.00	40736.00
34	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications (P.NO - 6, I.NO - 2.11, PWD SR 13-14)	Cum	140.40	8334.00	313.20	59.36	18592.00	453.60	26926.00
35	KPTCL Deposit charges	Nos	4.00	53200.00	2.00	13300.00	26600.00	6.00	79800.00
	Sub Total			2946979.00			1387755.00		433734.00
36	Add 10% KRIDL chrages + 1% Cess			324168.00			152653.00	0.00	47682.00
37	Water Quality testing Charges		4.00	4800.00	2.00	1200.00	2400.00	6.00	7200.00
38	Borewell registrastion charges to BWSSB		7.00	7000.00	0.00	1000.00	0.00	7.00	7000.00
	GRAND TOTAL			3282947.00			1542808.00		4825755.00

CERTIFICATE:

1 Work done is satisfactory

2 There are no departmental issuesmade to the contractor

3 The contractor has cleared all debrice from work spot

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಬ್ಬಹಳ್ಳ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned by CamScanner